



Footage	% Recovery		% Copper		
	Core	Sludge	Core	Sludge	Accepted
0 - 3	23		4.56		4.56
3 - 8	22	16	6.50	4.89	5.02
8 - 13	58	33	4.16	6.15	5.74
13 - 18	10	67	2.85	5.00	4.92
18 - 23	14	41	4.42	9.85	9.58
23 - 28	32	69	5.83	7.25	7.09
28 - 33	22	53	5.20	7.47	7.29
33 - 38	44	57	5.06	6.52	6.29
38 - 43	16	44	3.66	8.00	7.75
43 - 46	52	63	2.33	7.84	6.82
46 - 51	5	52	1.79	4.57	4.52
51 - 53	5	95	3.08	4.92	4.89
53 - 58	58	142	3.08	3.05	3.06
58 - 63	50	95	5.92	5.32	5.43
63 - 69	13	61	3.03	3.02	3.02
69 - 74	26	74	1.61	4.10	3.87
74 - 79	90	117		1.14	1.14



Coordinates: 7501.9 north
 6179.5 east
 Elevation: 2322.7
 Bearing: North 1 - 44 east
 Dip: Minus 29
 Depth: 103
 Size hole EX

For ore block, see fig. 31

Elev. 2,000



CHRISTMAS PROJECT 1419

Fig. 44. Knight Diamond Drill Hole 67