| | Ag | Au | Cu | Bottom |
|---|---|---|---|---|
| 400' | 0.3 | Tr. | 0.01 | |
| | 0.3 | Nil | 0.01 | |
| | 0.3 | Nil | 0.01 | |
| | 0.3 | Nil | 0.005 | |
| | 0.4 | 0.008 | 0.015 | |
| | 0.4 | 0.005 | 0.015 | |
| | 0.3 | Nil | 0.005 | |
| 350' | 0.3 | Nil | 0.25 | |
| | 0.3 | Tr. | 0.15 | |
| | 0.2 | Nil | 0.005 | |
| | 0.2 | Nil | 0.005 | |
| | 0.2 | Nil | 0.005 | |
| 300' | 0.2 | Nil | 0.005 | |
| | 0.4 | Nil | 0.005 | |
| | 0.4 | Nil | 0.1 | |
| | 0.4 | Nil | 0.005 | |
| | 0.4 | Nil | 0.005 | |
| | 0.4 | Nil | 0.005 | |
| 250' | 0.4 | Nil | 0.005 | |
| | 0.4 | Nil | 0.01 | |
| | 0.4 | Tr. | 0.01 | |
| | 0.4 | Nil | 0.01 | |
| | 0.4 | Nil | 0.01 | |
| | 0.4 | Tr. | 0.01 | |
| 200' | 0.4 | Nil | 0.075 | |
| | 0.5 | Tr. | 0.07 | |
| | 0.5 | Tr. | 0.35 | |
| | 0.8 | Tr. | 0.065 | |
| | 0.1 | Tr. | 0.04 | |
| | 0.1 | Tr. | 0.035 | |
| | 0.1 | 0.007 | 0.035 | |
| 150' | 0.1 | Tr. | 0.035 | |
| | 0.1 | Tr. | 0.035 | |
| | 0.1 | Nil | 0.035 | |
| | 0.1 | Tr. | 0.035 | |
| | 0.1 | Tr. | 0.015 | |
| | 0.1 | Tr. | 0.035 | |
| 100' | 0.1 | Tr. | 0.4 | |
| | 0.1 | Tr. | 0.3 | |
| | 0.1 | Tr. | 0.03 | |
| | 0.1 | Tr. | 0.03 | |
| | 0.1 | Tr. | 0.035 | |
| 50' | 0.1 | Tr. | 0.035 | |
| | Ag | Au | Cu | |

ELECTRODE 4

N 35° W

ANOMALOUS ZONE OF I.P. LINE I

ELECTRODE 3

DIXIE MINE SHAFT

Drill Site

Road

Road

Electrode 4 of I.P. line I.

Drill Site — same elevation as mine shaft.

25°

Surface

SCHEMATIC CROSS SECTION OF DRILL HOLE NO. 1
Scale: 1" = 100'

T 4 N

25 | 30
36 | 31

R 5 E
R 6 E

UNDERGROUND WORKINGS INFORMATION FURNISHED BY MR. IRA WAGNON

HEINRICHS
**GEOEXPLORATION COMPANY**
geophysical engineers
POST OFFICE BOX 5671, TUCSON, ARIZONA, 85703
Phone: 602/623-0578 Cable: GEOEX, Tucson
vancouver sydney
306-68

DRILL HOLE NUMBER 1
LOCATION PLAN & ASSAY LOG
DIXIE MINE
MARICOPA COUNTY, ARIZONA
FOR
NORTH AMERICAN MINES INC.

SCALE: 1" = 20' | DRAWN BY: JAY DOWNS | DATE: MARCH 1969